

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBP/23/20-21

Date 28/07/2020

No. First & Final Bill

(For Other Works)

Division: BBMP, Byatarayanapura

Sub-Division: BBMP, Vidyarnyapura

Bill Received No.

Dated

Divisional

Sub Divisional

Cash Book Voucher No..... Dated.....

Work Code: 009-20-000082

Est.Cost: Rs. 25.00 Lakhs

D.R.No.:

Schedule Docket No.

Head of Account: P-3726

Name of Work (as per sanctioned estimate):

Improvements and Asphaltting to Roads at Utthanalappa Layout Cross Roads and surrounding areas in Ward No. 09 (Vidyarnyapura).

Name of Contractor and Full Address:

Sri A.S Mani, M/s. S.S Road Developers, #2/2, 1st Cross, Masjid Street, BSA Road, Frazer Town, Bangalore - 560 005.

Reference to Agreement No. EE/BTP/BBMP/ E-PMT/01(41695)/WO/18/2020-21

Date: 16.06.2020

Certified that the measurements were taken by me on 27/07/2020 and recorded of Pages 494135 to 151 of measurement Book No. 4942 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:

a. Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D. No.....

adjusted towards cash advance recovery of

- a. Payments } cost store or other material supplied.
- Now made } recovery of amount creditable to this/other work
- Amount paid on this bill Cheque / Cash.

- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness

- 1.
- 2.

Dated

Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Stamp

FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ವಿಷಯ

ನಿರ್ವಹಕರು

29/7/20

ಬ್ಯಾಂಕಿನಲ್ಲಿ

ಬ್ಯಾಂಕಿನಲ್ಲಿ

Executive Engineer

Sl. No.		
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation , including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
5	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Providing ruled pointing 20 mm deep to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing precast slab of 250mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge - (Data rate Approved).	Sqm
8	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not less than 1800 kg/m ³ and having a minimum average compressive strength 4.00 N/mm ² confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills , ncluding cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
10	Providing granite slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
11	Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded) etc complete as per specifications and directions of engineer in charge of the work	m
12	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by manual means without disturbing the base and stacking of the debris materials including cost of all labour charges etc complete as per specifications and directions of engineer in charge of the work	Sqm
13	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work	Cum
14	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means etc complete as per specifications and directions of engineer in charge of the work	Sqm
15	Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixd material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. MORTH /Chapter 5 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 3.3 % VG-30 Bitumen etc complete as per specifications and directions of engineer in charge of the work	Cum
16	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm


Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	250.56	231.69	58052.00	250.56	58052.00	
-	-	1328.94	105.74	140522.00	1328.94	140522.00	
-	-	173.34	704.90	122187.00	173.34	122187.00	
-	-	1.89	5150.80	9735.00	1.89	9735.00	
-	-	7.56	5521.38	41742.00	7.56	41742.00	
-	-	12.60	142.99	1802.00	12.60	1802.00	
-	-	10.80	5147.10	55589.00	10.80	55589.00	
-	-	256.00	930.47	238200.00	256.00	238200.00	
-	-	29.45	5319.98	156673.00	29.45	156673.00	
-	-	40.50	918.38	37194.00	40.50	37194.00	
-	-	0.00	58.41	0.00	0.00	0.00	
-	-	439.50	90.63	39832.00	439.50	39832.00	
-	-	109.88	1901.22	208906.00	109.88	208906.00	
-	-	439.50	27.19	11950.00	439.50	11950.00	
-	-	21.98	5095.42	111997.00	21.98	111997.00	
-	-	1758.00	5.04	8860.00	1758.00	8860.00	

Sl. No.		
17	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
18	Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.9 complete in all respects complete as per specifications. MORTH Specification No. 509 - using 40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 6 % VG-30 Bitumen etc complete as per specifications and directions of engineer in charge of the work	Cum
19	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes etc complete as per specifications and directions of engineer in charge of the work	Sqm
E1	Providing precast slab of 100 mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge	Sqm
	Sub Total	
	GST @ 12%	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	1758.00	12.08	21237.00	1758.00	21237.00	
-	-	70.32	7211.13	507087.00	70.32	507087.00	
-	-	74.80	432.00	32314.00	74.80	32314.00	
-	-	142.20	2220.38	315738.00	142.20	315738.00	
				2119617.00		2119617.00	
				254354.00		254354.00	
				2373971.00		2373971.00	


Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

28737.00